

No.61 consisting 07 road works in Pulivendula Constituency, YSR Kadapa district - Revised administrative sanction for an amount of Rs.1013.04 lakhs for 4 works as against the Original Administrative Sanction amount of Rs.2090.00 lakhs for 7 works and there is no additional financial implications - Revised Administrative Sanction - Accorded - Orders - Issued

PANCHAYATRAJ AND RURAL DEVELOPMENT (Progs.III) DEPARTMENT

G.O.Rt.No. 818

Dated: 08.12.2023

Read the following:

- 1.G.O.Rt.No.660, dated 25.10.2019 of PR & RD (Progs.II) Department.2.
2. From Project Director & CE, PR, Vijayawada Lr.No. AEE/ DEE/ APRRP (AIIB) /KDP/Pkg.61/RAS/2023, dated 06.11.2023.

&&&

ORDER:-

No.77

AMARAVATI, THURSDAY, DECEMBER 14, 2023

G.3482

In the G.O. Amaravati, Administrative Sanction for an amount of Rs.3,575,93,93,000/- (Rupees Three thousand Five Hundred Seventy Five Crores Ninety Three Lakhs and Ninety Three Thousand only) in respect of 2440 total works i.e., 2428 road works and (12) Bridge works with a total length of 4825.66 KM for "Providing Connectivity to Unconnected Habitations of 250+ population under the A.P. RURAL ROAD PROJECT Head of Account (NEW HEAD).

NOTIFICATIONS BY GOVERNMENT

2. In the reference 2nd read above, the Project Director & CE, PR, Vijayawada has submitted that the proposal of the work Package No.61, consisting 07 road works in Pulivendula Constituency, YSR Kadapa district to accommodate the mandatory provisions such as GST (hiked by 6%) seignorage charges, Price escalation (approx 5%) as per change of Govt., Policies. Further due to the minor deviations as per site conditions in various works, estimated cost of deleted works and mandatory provisions the Revised cost of the Package is arrived to Rs.1013.04 lakhs for 4 works as against the Original Administrative Sanction amount of Rs.2090.00 lakhs for 7 works. Further he has submitted that there is no additional financial implication and he has requested to accord Revised Administrative Sanction for the Package No.61 for an amount of

3. Government, after Careful examination of the proposal, hereby accord Revised Administrative sanction for the work Package No.61 consisting 07 road works in Pulivendula Constituency, YSR Kadapa district for an amount of Rs.1013.04 lakhs as against the Original Administrative Sanction amount of Rs.2090.00 lakhs for 7 works and there is no additional financial implication as proposed by the Project Director & CE, PR, Vijayawada. The detailed list of work-wise estimate costs as per the Revised Administrative Sanction now accorded is Annexed to this order.

4. The Project Director, APRRP & CE, PR Dept., A.P., Vijayawada shall take further necessary action accordingly in the matter.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B Rajsekhar I A S

Chief Secretary To Govt

Special

To

✓ The Project Director, APRRP and CE,
PR Dept., Vijayawada, A.P.

✓ The Engineer in Chief, Panchayat Raj, Vijayawada

✓ The Superintending Engineer,
Panchayat Raj, YSR Kadapa district

Copy to:

OSD to Deputy C.M (PR&RD)

P.S. to Special Chief Secy., to Govt., PR&RD Dept.
SC/SF.

//FORWARDED BY ORDER//

SECTION OFFICER

A

Digitally Signed by
Landreddi Pushpa Vani
Date: 07-12-2023 16:16:16
Reason: Approved



S. No	Name of the work	Original Administrative sanction in Lakhs	As per working estimate and actual requirement in Lakhs	Less in Lakhs	Excess in Lakhs	Reasons for deviation
1	Providing BT to the road from Alavalapadu to Muthukuru	385	0	385.00	0.00	The work proposed for deletion as the work is sanctioned GO Ms No 69, Dt 15.02.2021 of PR & RD (Progs II) Dept., under PMGSY-III Batch-1 grant, and the work is completed
2	Providing BT to the road from Nelavaramthanda road 2/2 Km to T.V.Palli	340	351.96	0.00	11.96	Civil work was increased because ,as per site condition 1. RCC Pipe culvert 1vent -2 nos, 2 vents -3 nos, 3 vents -1no and 90m road dam is proposed with respect to the original proposals. Added to this increase in GST from 12% to 18% contributed to this increase.
3	Providing BT to the road from Bakkannagaripalli to Ashoknagar	175	181	0.00	6.00	Civil work was increased because ,as per site condition 1. CC road for a length of 315m is provided instead of BT road . 2. 3 nos of 2V x 1000mm dia RCC pipe culvert is taken up instead of IV x 1000mm dia RC pipe culvert is taken up. Added to this hike in GST in also contributed to this hike.
4	Providing B.T to the road from Giddandivaripalli to Ashok nagar	350	200.33	149.67	0.00	Existing road length is only 2.975 km instead of 5.0km sanctioned length.
5	Providing BT to the road from Giddangivaripalli to Rachukuntapalli	350	0	350.00	0.00	Road is passing through the bund of the reservoir, sufficient width is not available .Proposed for deletion
6	Providing BT to the road from Nagoor to Obul	140	279.75	0.00	139.75	Road length is increased from 2.0 km to 4.145 km and increase in GST

7	Ramireddypalli to Pochimireddypalli	350	0	350.00	0.00	Proposed for deletion due to the objection raised by the formers.
	Total	2090	1013.04	1234.67	157.71	

As per Original Adm. Sanction	2090.00
As per Proposed Revised Adm. Sanction	1013.04
Savings	1076.96

Less	1234.67
Excess	157.71
	1076.96

financial assistance of (AIIB)- YSR Kadapa District - Pulivendula - Work Package No.61 consisting 07 road works in Pulivendula Constituency, YSR Kadapa district - Revised administrative sanction for an amount of Rs.1013.04 lakhs for 4 works as against the Original Administrative Sanction amount of Rs.2090.00 lakhs for 7 works and there is no additional financial implications - Revised Administrative Sanction - Accorded - Orders - Issued

PANCHAYATRAJ AND RURAL DEVELOPMENT (Progs.III) DEPARTMENT

G.O.Rt.No. 868.

Dated: 08.12.2023.

Read the following:-

1. G.O.Rt.No.660, dated 25.10.2019 of PR & RD (Progs.II) Department.
2. From Project Director & CE, PR, Vijayawada Lr.No. AEE/ DEE/ APRRP (AIIB) /KDP/Pkg.61/RAS/2023, dated 06.11.2023.

&&&

ORDER:-

In the G.O. 1st read above, administrative sanction for an amount of Rs.3,575,93,93,000/- (Rupees Three thousand Five Hundred Seventy Five Crores Ninety Three Lakhs and Ninety Three Thousand only) in respect of 2440 total works i.e., 2428 road works and (12) Bridge works with a total length of 4825.66 KM for "Providing Connectivity to Unconnected Habitations of 250+ population under the A.P. RURAL ROAD PROJECT Head of Account (NEW HEAD).

2. In the reference 2nd read above, the Project Director & CE, PR, Vijayawada has submitted that the proposal of the work Package No.61, consisting 07 road works in Pulivendula Constituency, YSR Kadapa district to accommodate the mandatory provisions such as GST (hiked by 6%) seignorage charges, Price escalation (approx 5%) as per change of Govt., Policies. Further due to the minor deviations as per site conditions in various works, estimated cost of deleted works and mandatory provisions the Revised cost of the Package is arrived to Rs.1013.04 lakhs for 4 works as against the Original Administrative Sanction amount of Rs.2090.00 lakhs for 7 works. Further he has submitted that there is no additional financial implication and he has requested to accord Revised Administrative Sanction for the Package No.61 for an amount of Rs.1013.04 lakhs for 4 works as per the amount shown against each work in the Annexure as against the Original Administrative Sanction amount of Rs.2090.00 lakhs.

3. Government, after Careful examination of the proposal, hereby accord Revised Administrative sanction for the work Package No.61 consisting 07 road works in Pulivendula Constituency, YSR Kadapa district for an amount of an amount of Rs.1013.04 lakhs for 4 works as against the Original Administrative Sanction amount of Rs.2090.00 lakhs for 7 works and there is no additional financial implication as proposed by the Project Director & CE, PR, Vijayawada. The detailed list of work-wise estimate costs as per the Revised Administrative Sanction now accorded is Annexed to this order.

4. The Project Director, APRRP & CE, PR Dept., A.P., Vijayawada shall take further necessary action accordingly in the matter.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Project Director, APRRP and CE,
PR Dept., Vijayawada, A.P.

P.T.O...

Copy to:
OSD to Deputy C.M (PR&RD)
P.S. to Special Chief Secy., to Govt., PR&RD Dept.
SC/SF.

//FORWARDED BY ORDER//

B. P. Bhatia Vaidya
SECTION OFFICER

S. No	Name of the work	Original Administrative sanction in Lakhs	As per working estimate and actual requirement in Lakhs	Less in Lakhs	Excess in Lakhs	Reasons for deviation
1	Providing BT to the road from Alavalapadu to Muthukuru	385		385.00	0.00	The work proposed for deletion as the work is sanctioned GO Ms No 69, Dt 15.02.2021 of PR & RD (Progs II) Dept., under PMGSY-III Batch-1 grant, and the work is completed
2	Providing BT to the road from Nelavaramthanda road 2/2 Km to T.V.Palli	340	351.96	0.00	11.96	Civil work was increased because ,as per site condition 1. RCC Pipe culvert 1vent -2 nos, 2 vents -3 nos, 3 vents - 1no and 90m road dam is proposed with respect to the original proposals. Added to this increase in GST from 12% to 18% contributed to this increase.
3	Providing BT to the road from Bakkannagaripalli to Ashoknagar	175	181	0.00	6.00	Civil work was increased because ,as per site condition 1. CC road for a length of 315m is provided instead of BT road . 2. 3 nos of 2Vx 1000mm dia RCC pipe culvert is taken up instead of IV x 1000mm dia RC pipe culvert is taken up. Added to this hike in GST in also contributed to this hike.
4	Providing B.T to the road from Giddandivaripalli to Ashok nagar	350	200.33	149.67	0.00	Existing road length is only 2.975 km instead of 5.0km sanctioned length.
5	Providing BT to the road from Giddangivaripalli to Rachukuntapalli	350	0	350.00	0.00	Road is passing through the bund of the reservoir, sufficient width is not available .Proposed for deletion
6	Providing BT to the road from Nagoor to Obul Reddy palli	140	279.75	0.00	139.75	Road length is increased from 2.0 km to 4.145 km and increase in GST is contributed for this hike.
7	Providing BT the road from Ramireddypalli to Pochimireddypalli	350	0	350.00	0.00	Proposed for deletion due to the objection raised by the formers.
	Total	2090.00	1013.04	1234.67	157.71	
	As per Original Adm. Sanction	2090.00		Less	1234.67	
	As per Proposed Revised Adm. Sanction	1013.04		Excess	157.71	
	Savings	1076.96			1076.96	